



ROUNDBOUT AT EL CAMINO AVE AND PINE/PARK IMPROVEMENTS

P19-002 (CML-070)

Project Description:

The work consists of constructing a roundabout at El Camino, Pine, and Park intersection including concrete curb and sidewalk, hot mix asphalt surfacing, pavement delineation, roadside signs, landscaping, and street lighting.

Funding Source:

Measure L Funds – Traffic Management Project - \$28,678.90 expenditure as of 6/30/21

Federal Transportation Funding, SB1 Road Maintenance & Rehab

Project Budget:

Construction Cost - \$519,390.00

Contingency 10% - \$51,939.00

Surveying/Staking/Material & Compaction Testing - \$45,833.00

Project Status:

Construction started in May 10, 2021 and will be completed by July 2021.

Location/Photo:



